

ID	Task Name	Duration	Start	Finish	22 May '17							29 May '17							5 Jun '17							12 Jun '17							19 Jun '17							26 Jun '17							3 Jul '17							10 Jul '17							17 Jul '17							24 Jul '17							31 Jul '17						
					M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S														
1	ANU Jaeger Building	47 days	Mon 29/05/17	Wed 2/08/17																																																																													
2	Stage 1	26 days	Mon 29/05/17	Tue 4/07/17																																																																													
3	Site set-up/Mobilisation	2 days	Mon 29/05/17	Tue 30/05/17																																																																													
4	Room B1	11 days	Tue 30/05/17	Wed 14/06/17																																																																													
5	Part Corridor	5 days	Wed 14/06/17	Tue 20/06/17																																																																													
6	Room B5	2 days	Tue 20/06/17	Wed 21/06/17																																																																													
7	Room B2	6 days	Wed 21/06/17	Wed 28/06/17																																																																													
8	Room B7	5 days	Wed 28/06/17	Tue 4/07/17																																																																													
9	Stage 2	22 days	Tue 4/07/17	Wed 2/08/17																																																																													
10	Room B3	5 days	Tue 4/07/17	Mon 10/07/17																																																																													
11	Room B10	9 days	Mon 10/07/17	Thu 20/07/17																																																																													
12	Part Corridor	6 days	Thu 20/07/17	Thu 27/07/17																																																																													
13	Room B6 (B4a)	5 days	Thu 27/07/17	Wed 2/08/17																																																																													

Project: ANU - Jaeger Building P
Date: Thu 25/05/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			